Detailed Stage Reports for Smart City Digital Infrastructure Project

Stage 1 Report: Infrastructure Setup & Initial Development

Executive Summary

Stage 1 has been successfully completed with all major deliverables achieved within budget and timeline. The IoT sensor network is fully operational, collecting real-time data across Metro City. Initial data analytics framework shows promising results with measurable improvements in traffic monitoring capabilities.

Financial Report - Stage 1

Category	Allocated (ETH)	Spent (ETH)
Total	6	5.85
IoT Sensor Procurement & Installation	3.5	3.45
Backend Infrastructure Development	1.5	1.48
Project Management & Team Setup	1.0	0.92

Detailed Expenditure Breakdown:

- IoT Sensor Procurement & Installation: 3.45 ETH (Target: 3.5 ETH)
 - Hardware procurement (500 sensors): 2.8 ETH
 - Installation labor and equipment: 0.5 ETH
 - Network setup and configuration: 0.15 ETH
- Backend Infrastructure Development: 1.48 ETH (Target: 1.5 ETH)
 - o Cloud server setup (AWS): 0.6 ETH
 - Database infrastructure: 0.3 ETH
 - o API development: 0.4 ETH
 - Security implementation: 0.18 ETH
- Project Management & Team Setup: 0.92 ETH (Target: 1.0 ETH)
 - o Project manager salary (6 months): 0.5 ETH
 - o Technical lead setup: 0.25 ETH
 - Documentation and compliance: 0.1 ETH
 - o Administrative costs: 0.07 ETH

Technical Achievements - Stage 1

IoT Sensor Network Deployment:

• Total Sensors Installed: 500/500 (100% complete)

Sensor Types Deployed:

Traffic monitoring sensors: 200 units

o Environmental sensors (air quality): 150 units

Noise monitoring sensors: 100 unitsEmergency detection sensors: 50 units

Data Collection Performance:

• Data Points Collected Daily: 2.4 million

System Uptime: 99.2%Data Accuracy Rate: 97.8%

• Network Coverage: 95% of target areas

Infrastructure Specifications:

Cloud Infrastructure:

Primary Servers: 3x AWS EC2 instances (t3.large)

Database: PostgreSQL cluster with 99.9% uptime SLA

Storage: 50TB distributed storage system

• Backup: Real-time replication across 2 availability zones

• Security: SSL encryption, VPN access, role-based authentication

Network Architecture:

Primary Communication: LoRaWAN for sensors

Backup Communication: 4G/5G cellular

Data Processing: Edge computing nodes (10 locations)

Latency: Average 150ms response time

Performance Metrics - Stage 1

- Traffic Flow Monitoring: 35% improvement in data accuracy vs. previous systems
- Environmental Data: Real-time air quality index available for 90% of city areas
- Emergency Response Integration: 25% faster incident detection
- System Reliability: 99.2% uptime achieved (target: 99%)

Challenges Overcome - Stage 1

- Weather-related Installation Delays: Resolved through flexible scheduling
- Network Connectivity Issues: Solved with hybrid LoRaWAN/cellular approach
- Data Format Standardization: Implemented universal data schema
- Cybersecurity Concerns: Enhanced with additional encryption layers